ದಿನಾಂಕ:- 29/5/14

ರವರಿಗೆ,

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಕೊಡಿಗೇಹಳ್ಳಿ ಉಪ ವಿಭಾಗ,
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ,
ಬೆಂಗಳೂರು.

ಮಾನ್ಯರೇ,

ವಿಷಯ:- ಸಂಖ್ಯೆ :EE/BTP/KRIDL/W.O/662/2013-14, ದಿನಾಂಕ:05.03.2014ರ ಕಾಲಾವದಿಯನ್ನು ಮುಂದುವರೆಸುವ ಬಗ್ಗೆ.

****

ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ, ಕೆ.ಆರ್.ಐ.ಡಿ.ಎಲ್ ಗುತ್ತಿಗೆದಾರ ಸಂಸ್ಥೆ ಆದ ನಾವು ತಮ್ಮ ಕಛೇರಿಯ ಸಂಖ್ಯೆ: EE/BTP/KRIDL/W.O/662/2013-14, Date:05.03.2014 ರಂದು ಭಾಗವಹಿಸಿರುತ್ತೇವೆ.

Emergency work in Ward.No.08 Kodigehalli, Kodigehalli Sub Division (Engaging of tractor and labour) W.Code-008-14-000020, ರೂ.6/70 ಲಕ್ಷಗಳು, ಕಾಮಗಾರಿಯು ಈಗಾಗಲೇ ನಿರ್ವಹಿಸುತ್ತಿದ್ದು, ಬಿಡಬ್ಲ್ಯೂಎಸ್.ಎಸ್.ಬಿ ವತಿಯಿಂದ ಒಳಚರಂಡಿ ಕಾಮಗಾರಿ ಹಾಗೂ ಕಾವೇರಿ ನೀರಿನ ಪೈಪ್‌ಲೈನ್ ಅಳವಡಿಕೆ ಕಾಮಗಾರಿ ನಡೆಯುತ್ತಿದ್ದ ಕಾರಣ ಸದರಿ ಸ್ಥಳದಲ್ಲಿ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಸ್ಥಳವು ಲಭ್ಯವಿರುವುದಿಲ್ಲ. ಆದ್ದರಿಂದ ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು ತಡವಾಗಿರುತ್ತದೆ. ಆದ್ದರಿಂದ ಕಾಲಾವದಿಯನ್ನು ವಿಸ್ತರಿಸಿ ಕೊಡಬೇಕಾಗಿ ಕೋರುತ್ತೇನೆ.

ಕೆ.ಆರ್.ಐ.ಡಿ.ಎಲ್

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL BBMP, Bangalore

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ, ಕೊಡಿಗೇಹಳ್ಳಿ
ನಂ. 194/B
ತಾ 29/5/14
ಬೆಂಗಳೂರು

EXTENSION OF TIME PROPOSAL

1	Name of work	Emergency work in ward no 8 Kadigehalli, Kadigehalli Sub Division (Engaging of tractor & labour)
2	Amount of Work Portion	Rs 6.70 lakh
3	Estimated Cost	Rs. 6.70 lakh
4	Name of contractor	KRIDL.
5	Agreement No.	662/2013-14.
6	No. and date under which work order issued	662/13-14. dat 5/3/2014.
7	Time limit originally fixed for completion	150.
8	Date of application by the contractor for granting extension of time	29/5/14.
9	Date of receipt of application in the sub division office	29/5/14.
10	Extension granted if any	30 days.
	i)	30 days.
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	30 days.
15	Date of recommending time limit applied for	
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	
18	Probable time required for completion of remaining work	30 days.
19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer

Chief Engineer
Yelahanka Zone, Bangalore-92

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Bangalore-92